



# Grant Progress Report

## Watershed Based Implementation JAN 2021

**Grant Title:** 2021 Metro WBIF – South Fork Crow – Carver SWCD – Eagle Lake SWA Implementation  
**Grant Award (\$):** \$60,000.00  
**Grant Execution Date:** 03/24/2021  
**Grant ID:** C21-7506  
**Required Match (%):** 10  
**Grant End Date:** 12/31/2024  
**Grantee:** Carver SWCD  
**Required Match (\$):** \$6,000.00  
**Fiscal Agent:** Carver SWCD  
**Grant Day-to-Day Contact:** Mike Wanous

	Total Budgeted	Total Spent	Balance Remaining*
Grant Funds	\$60,000.00	\$0.00	\$60,000.00
Match Funds	\$6,000.00	\$0.00	\$6,000.00
Other Funds	\$0.00	\$0.00	\$0.00
<b>Total</b>	<b>\$66,000.00</b>	<b>\$0.00</b>	<b>\$66,000.00</b>

\*Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

### Budget Details

Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Balance Remaining	Match Fund?
Eagle Lake BMPs	Agricultural Practices	Local Fund	WMO	\$6,000.00		\$6,000.00	Y
Eagle Lake BMPs	Agricultural Practices	Current State Grant	2021 Metro WBIF – South Fork Crow – Carver SWCD – Eagle Lake..	\$60,000.00		\$60,000.00	N

## Indicator Summary

Indicator Category	Proposed Indicator	Total Value	Unit
Water Pollution (Reduction Estimates)	Phosphorus (Est. Reduction)	30.84	Lbs/Yr

Indicator Category	Final Indicator	Total Value	Unit
--------------------	-----------------	-------------	------

## Grant Activities

### Activity Name: Eagle Lake BMPs

**Activity Category:** Agricultural Practices **Staff time?:** No

**Description:** Install BMPs on sites identified in the SWA.

Grant funds will be used to pay for BMPs.

Milestones - Spring/summer 2021 = landowner outreach to get commitment to projects.

Fall 2021 - Fall 2022 = Project installations

Spring 2023 - Fall 2023 = Finalize projects and grant reporting.

#### Budget Details

<u>Source Type</u>	<u>Source Description</u>	<u>Budgeted</u>	<u>Spent</u>	<u>Balance Remaining</u>	<u>Last Transaction Date</u>	<u>Match Fund?</u>
Current State Grant	2021 Metro WBIF – South Fork Crow – Carver SWCD – Eagle Lake..	\$60,000.00		\$60,000.00		N
Local Fund	WMO	\$6,000.00		\$6,000.00		Y

#### Actual Results

1/10/2023 - Staff have been engaging with landowners on potential BMPs. More work to be done in 2023.

1/4/2024 - Engineering designs are being completed for a bioreactor and a terrace in the Eagle Lake watershed.

A grant amendment was approved to allow for project installations in 2024. Although we are behind schedule, we are confident that BMP's will go in the ground in 2024.

Activity Action Name:	BMP - WASCOB	Activity Count: 2
Practice Type:	638 - Water and Sediment Control Basin	Size/Units:
TA Provider/JAA:	TSA	Lifespan: 10 Years
Practice Description:		Install Date:
		Mapped: No

Activity Action Name:	BMP - Buffers	Activity Count: 7
Practice Type:	393 - Filter Strip	Size/Units:
TA Provider/JAA:	SWCD	Lifespan: 10 Years
Practice Description:		Install Date:
		Mapped: No

Activity Action Name:	BMP - Grassed waterways	Activity Count: 8
Practice Type:	412 - Grassed Waterway and Swales	Size/Units:
TA Provider/JAA:	SWCD	Lifespan: 10 Years
Practice Description:		Install Date:
		Mapped: No